



River Forest Country Club
Fall/Winter Construction Schedule



Site Work

- Complete Phase 1 Underground 11/19
- Complete Phase 2 underground 4/5
- Pour Concrete Curb and Ribbon 4/8 to 4/13
- Install Permeable Pavers 4/14
- Pave Parking Lot, Cart Paths & Stripping 4/28 to 5/2

Tennis Courts

- Pour Tennis Court Retaining Wall 11/29
- Pave Tennis Courts 4/25 to 4/26
- Tennis Court Curing Period 4/28 to 5/27
- Install Sport Court Surfaces 5/30 to 6/10

Cabana

- Pour Foundations 11/17/2021
- Install MEPs 12/1 to 12/17
- Pour Slab on Grade 12/23
- Install masonry 12/28 to 1/17
- Install Prefab and Timber Trusses 1/24 to 2/7
- Install Kitchen EQ 4/14 to 4/15



Paddle Courts / Viewing Deck

- Pour Paddle Court Piers 3/31 to 4/6
- Pour Viewing Deck Piers 4/15 to 4/18
- Install Paddle Courts 5/10 to 6/6
- Frame Viewing Deck 5/18 to 5/27
- Install Viewing Deck Tile 6/2 to 6/15

Oak Tree Patio

- Pour Concrete Piers 4/8
- Frame Oak Tree Deck 5/4 to 5/10
- Install Seating 5/19 to 5/23
- Install Viewing Deck Tile 5/26 to 5/30

Pool House

- Pour Foundations 11/17
- Install Masonry 1/17 to 2/4
- Install Prefab and Timber Trusses 2/11 to 2/17
- Install MEP's 2/22 to 3/10
- Pour Slab on Grade 3/16 to 3/17
- Pour Pool Deck 6/9 to 6/13



Men's Locker Room

- Demo of Expansion Area 1/10 to 1/19
- Install Millwork and Trim 2/9 to 2/11
- Install Flooring 2/21
- Men's Locker Room Grill space reduced